OSM Thome

GM 2.10.7 A3 Regular testing of safety system and critical equipment

Valid for:	Revision: 9	Date: 2024-01-01
Vessel Management – Business Unit		
Author:	Reviewed by:	Approved by:
Technical Department	Technical Department	Fleet Technical Manager

Vessel :	Front cruiser	**Date :**	03 JAN 2026
Completed by :	2E & ETO	**Position :**	AT SEA

1.	**Weekly tests (add vessel specific items, if necessary)**	**Tick only if tested satisfactory**					**Initials**
		W1	W2	W3	W4	W5	
A	Lifeboat(s) and Rescue boat engines test run on each battery set (3 mins run - disengage propeller shaft) *After test - Confirm fuel tank has fuel quantity as per operational booklet or class test report to meet SOLAS requirement of running at 6 knots for at-least 4 hours.*	☑	☐	☐	☐	☐	
B	Emergency generator test (By both starting means)	☑	☐	☐	☐	☐	
C	Emergency fire pump test run (8 kg/cm2)	☑	☐	☐	☐	☐	
D	Fire pumps test run (8 kg/cm2)	☑	☐	☐	☐	☐	
E	Integrity test of fire main Isolation valve[6] which isolates machinery spaces from deck and accommodation.	☑	☐	☐	☐	☐	
F	Emergency accumulators / batteries, emergency light	☑	☐	☐	☐	☐	
G	Inspection of Emergency escapes routes	☑	☐	☐	☐	☐	
H	Bilge level alarms (Engine Room, Pump Room, void spaces, stores etc.)	☑	☐	☐	☐	☐	
I	Main engine fuel oil leak alarm	☑	☐	☐	☐	☐	
J	Aux. Diesel engine's fuel oil leak alarm	☑	☐	☐	☐	☐	
K	Emergency Generator fuel oil leak alarm (where applicable)	☑	☐	☐	☐	☐	2E
L	Fire Detectors/ Fire Alarm Testing (3 months cycle)	☑	☐	☐	☐	☐	
M	Fire doors and watertight doors.	☑	☐	☐	☐	☐	
N	Engineers call alarm	☑	☐	☐	☐	☐	
O	General & Fire alarm	☑	☐	☐	☐	☐	
P	Hospital call alarm	☑	☐	☐	☐	☐	
Q	Dead Man alarm (12min + 3min setting).	☑	☐	☐	☐	☐	
R	Refrigerated Spaces/ Cold Room alarm	☑	☐	☐	☐	☐	ETO

S	Elevator alarm test & Telephone check	☑	☐	☐	☐	☐	
T	Low insulation test (MSB/ ESB),	☑	☐	☐	☐	☐	
U	Self-closing devices to double bottom tanks	☑	☐	☐	☐	☐	
V	Emergency Air compressor test run	☑	☐	☐	☐	☐	
W	Foam Alarm & Tank Level Check (if applicable)	☑	☐	☐	☐	☐	
X	Engine room, Pump room Fire dampers test	☑	☐	☐	☐	☐	
Y	Funnel dampers / Flaps closing device	☑	☐	☐	☐	☐	

2.	**Monthly tests (add vessel specific items, if necessary)**	**Date of Test**	**Initials**
A	Control / operation of steering gear locally (emergency steering)	13/12/25	
B	Control / operation of main propulsion plant locally	13/12/25	
C	OWS, OCM (15ppm) & stop device test/operation & officers familiarisation in retrieving data for 18 months	03/01/26	
D	OWS – 30 mins recirculation test (Tank to Tank) and to be recorded in ORB & PMS	03/01/26	
E	ODME tested and officer familiar with ODME operations	05/12/25	
F	CO2 – alarm & shut off fans (If applicable)	13/12/25	
G	Foam Pump – test run for free movement & recirculation (if applicable)	03/01/26	
H	Sludge/ Bilge/ LO Transfer/ Sewage discharge Pump remote Stop (Port & Stbd Sides)	03/01/26	
I	ER ventilation fans / pump room fans remote shutdown	03/01/26	
J	Accommodation & other spaces ventilation fans shutdown	03/01/26	
K	Accommodation & other spaces ventilation fans inlet flaps closing device	03/01/26	
L	For vessels which have the capability to synchronize the emergency switchboard with the main switchboard, the emergency generator to be tested on load for 15 minutes. The procedure to carry out the test of the emergency generator at reasonable load MUST be posted near the emergency generator.	NA	
M	Hypermist system – Fire detector & alarm testing & system operation check including FW tank low level alarm	13/12/25	
N	Bulk Carriers – Cargo Holds Water Ingress Alarm System sensors & Forward Store dewatering system testing	NA	
O	Sound powered phones with headsets (where applicable) from all locations to bridge	20/12/25	
P	BNWAS alarm all 3 stages	20/12/25	

3.	**Quarterly tests – 3 monthly (add vessel specific items, if necessary)**	**Date of Test**	**Initials**
A	Quick closing valves and release mechanisms for FO and LO tanks (Ensure No blocking , modifications , disabling)	08/11/25	
B	Emergency stop main engine from Bridge & ECR	07/11/25	
C	Boiler Emergency Shut off	11/11/25	
D	Emergency Shut off – Fuel pumps (From Fire control station & Bridge)	11/11/25	
E	Emergency bilge suction valves inspection & turning	15/10/25	

F	Cargo plant fire detection & alarm (Fusible plugs) – (LNG/LPG)	NA	
G	Bulk Carriers – Cargo Hold CO2 line blow through	NA	
H	Emergency Generator auto start on Blackout and load test *EG shall be tested for 30 mins. In addition, test following concurrently* *- Operational running test of Emergency Fire pump* *- Emergency steering gear as part of drill as per SOLAS V Reg 26.4 at least once in 3 months.*	07/11/25	
I	Auxiliary engines overspeed trips testing as per maker's procedure. To confirm that the trip occurs at the maker specified RPM setting. Testing should be carried out for all types of overspeed trips provided in the design.		
	AE 1	19/11/25	
	AE 2	19/11/25	
	AE 3	19/11/25	
	AE 4		ETO

Note:

Make entry in engine log book upon completion of above checks on WEEKLY basis. Rectify any defects immediately & report status to Vessel Manager.

All completed GM 2.10.7 A3 shall be filed in Form 088, Yellow Book (LSA/FFA Maintenance file), at the end of each calendar month. Master's monthly inspection of Form 088 shall ensure that it is duly completed and filed.

Monthly & Quarterly checks are to be synchronised with PMS – hence tests should be performed and reported with same dates both in this form and also in the PMS.

If unable to perform test, leave the respective check box blank, and carry out the test at the earliest opportunity. For monthly and quarterly tests, date when the test was last carried out, should be entered, even if this has not been carried out in the current month.

Emergency steering gear test on emergency generator shall be carried as part of drill once in 3 months required under SOLAS Ch V Reg 26.4 and CFR 33 164.25 , when vessel is in safe navigable area with proper risk assessment.

SOLAS Ch II-2 Regulation 10 Sec 2.1.4.1 requires:

//Quote//

Isolating valves to separate the section of the fire main within the machinery space containing the main fire pump or pumps from the rest of the fire main shall be fitted in an easily accessible and tenable position outside the machinery spaces. The fire main shall be so arranged that when the isolating valves are shut all the hydrants on the ship, except those in the machinery space referred to above, can be supplied with water by another fire pump or an emergency fire pump.

//Unquote//

All vessel shall identify this Isolation valve and clearly mark it. Every week during Emergency Fire Pump or Fire & GS pump run test, this valve shall be tested to ensure it is holding when in SHUT position. Checks shall be made on downstream pressure gauge to verify ZERO pressure or by opening any drain valve / immediate hydrant on downstream after the Isolation valve to ensure no water is passing through. Immediate maintenance shall be undertaken if any leak is noted.